MULTIPLEX

RAD HIAB Check Sheet					
Project Reference		Rev			

Vehicle Mounted Lifting Devices (HIAB)

Contractor:	HIAB Hire Company:					
Registration:						
Number of Vehicle:						
All HIABS must not work on this project unless the following items have been checked and confirmed:						
1. The following documents are with the unit and in order: YES N		NO				
a. Current 12 monthly thorough examination						
b. Current 6 monthly thorough examination certificate for lifting accessories.						
c. A suitable and sufficient lift plan has been agreed by Multiplex?						
d. The unit operator is in possession of a CITB CPCS / ALLMI certificate.						
Signed by Contractor P	Print Date					
Confirmation by HIAB Operator:						
I have carried out a visual inspection of the follow	ing and have not observed any o	defects, whic	th will affect the			
safe operation of the HIAB:						
Important: If there is any defects do not use the	HIAB.					
a. Hook block safety catch.	h. Over hoist limits if fitted.					
b. Operation of ASLI and alarm.	I. Operation of controls.					
c. Hydraulic tank and pipes.	j. Outrigger floats.					
d. Vehicle lights	k. Outrigger timber pads.					
f. General safety assembly and operation of	m. Tyres in good condition and at the correct pressure.					
boom.						
Guidance Notes:			Confirm ✓			
1 No HIAB must work on site unless all the approp	riate certificates are with the cr	ane and in				
order						
2 The weight of the load being lifting must be known.						
3 Ground conditions must be suitable for the weight of vehicle and load.						
4. Have you checked for any underground hazards? (Manholes, voids, trenches etc.)						
5 Outriggers must always be used and be adequately supported by steel / timber plates in good						
condition.						
6 Observe safe clearances of electric power cables.						
7 Are weather conditions suitable? (Wind speed, visibility, ice / snow)						
8 The Rated Capacity (SWL) is never exceeded.						
9 Check that there is adequate clearance around t	9 Check that there is adequate clearance around the slewing circle to prevent persons being					
trapped.						
10 When lifting, stop briefly when load is just off t	10 When lifting, stop briefly when load is just off the ground / vehicle bed and check stability of					
vehicle.						
11 Has the correct lifting points been established. Slings protected from sharp edges?						
12 No load to be left suspended if HIAB is unattended.						
13 No lifting to be undertaken if operatives, banksmen or delivery drivers are not wearing						
mandatory PPE (Glasses, gloves, hard hat, Hi-Viz vest / jacket safety footwear.						
14 Are the slings in place for attaching hook from ground level? No one is allowed on the back						
of the vehicle without suitable & sufficient edge protection / fall arrest.						
15 Ensure slings are double wrapped if required prior to lifting?						
I have carried out the visual inspections and understand the Guidance notes.						
Signed Operator Print	Date					

Template Details		Uncontrolle	Uncontrolled when printed		
Date	21/2/13	Author	GB		
Reference	RAD-EHS-F-007	Rev	01	Page 1 of 1	