

Work At Perimeter Edge Checklist

To be completed by Supervisor in charge before work is permitted to start. DISPLAY AT POINT OF WORK.

Area of works:		Floor Level:		Area/GL:	
Names Of Authorised Workers In This Area:					
Name		Name			
Name		Name			
Name		Name			
Name		Name			
The appropriate box must be ticked in each case to confirm the checks below				YES	N/A
1	All operatives WAPE inducted, appropriately trained and RAMS briefed.				
2	Helmets worn with 4 point chin strap/harness secured.				
3	No loose clothing.				
4	Exclusion Zones (physical barriers) in place with appropriate signage.				
5	Leading edge area or platform free from all debris and materials.				
6	Personal fall protection equipment worn and fitted correctly and anchorage points checked for suitability.				
7	All equipment inspected prior to use.				
8	Only essential tools to be taken to the work face.				
9	'Buddy check' carried out. Pockets empty. No loose items.				
10	All tools tethered, secured by lanyard and in good working order.				
11	'Two piece' equipment secured and tethered to prevent detachment.				
12	Two-way radio tethered and a lanyard attached to the person.				
13	Components to be installed and / or removed tethered.				
14	Rescue kit available at the point of works.				
15	All non-essential personnel outside the exclusion zone.				
16	Weather check been undertaken and wind speed within limits.				
17	Is a WAPE Permit To Work in place?				
Comments / feedback					
Supervisor Name:		Signature:		Date:	
Time:					

HOLD POINT: WORK MUST NOT START IF ANY OF THE ABOVE CHECKS ARE NOT CONFIRMED ON THE FORM